

2024 Field Day Dress Rehearsal
Tentative Order of Ceremonies
Saturday, June 15, 2024
15216 NW 41st Ave, Newberry FL
Gate Code #0777

TIME	EFFORT	NOTES
0700	Assemble, Briefing	
0720	Begin Field Day Installation	Suggest doing outside work FIRST.
	<u>OUTSIDE</u>	<i>Expect dew on the ground. Consider an extra pair of socks, shoes, or waterproof overlay</i>
NO HF TRANSMITTING UNTIL 1100	Tower Trailer / Yagi (see: https://www.nf4rc.club/how-to-docs/antennas/tower-trailer-operations/)	
	160m & Up End Fed Cabin Vertical OCFD (Moxon won't be here on Dress Rehearsal) Diesel Generator Trailer Camping Generator / Batteries (for Cabin) [additional generator for AC, not part of Field Day] Coaxial Cables Lightning Arresters Solar Panel Battery Chargers	Available GROUNDS <ul style="list-style-type: none"> • Ground rod available by front porch • Ground Lines available both sides of Garage • Ground Rod available by rear side door
	<u>"INSIDE"</u>	
	Microwave Stations WIFI Routers Logging Server HF Station #1 (EOC)/computer/screen HF Station #2 (Huckstep)/ computer / screen HF Station #3 (Wendell) / computer / screen Additional HF/VHF Station? HF Station #4 (Cabin/GLG) / Computer /screen AC Common Mode Chokes on all stations possible.	
1000	SWR Checks on All Antennas (NO HF TRANSMITTING)	<i>To protect the mixers of sensitive SWR meters, no transmitting is allowed.</i>
1030	ANTENNA COUPLING MEASUREMENTS	Send 1 (30dBmilliwatts) or 5 watts (36 dBmilliwatts) when directed and use spectrum analyzer to measure antenna coupling Use approximately 20dB physical

